


COMPLETION REPORT


1	Name of Work	Consultancy Service for Project Management Consultancy for the work of Providing Energy Efficient street lights, Real time Street Light Control switches, Control Wires, poles, ABC cable and other accessories in Ward No 03 & 02		
2	Sanctioned Estimate	Rs.5,00,000/-		
3	Head of A/c which is chargeable	P-3788		
4	Entrustment Order No & Date	EE(Project)/YnkZone/WO/057/2022-23 Dated: 29-11-2022		
5	Name of Contractor	M/s Silicon Consulting Engineers		
6	e. Time stipulated for f. Completion of Work			
7	Date of Commencement	Date of Closing	25-11-2022	28/1/23
8	b.Delay in execution of work	Not Applicable		
9	Measurement recorded in	M.B No: 2575/21-22 Page No: 257467 to 257468		
	Actual date of Completion of work			
10	Check Measurement of Asst.Exe.Engr./Executive Engineer on			
11	Name of the Office/Office in charge of the Work	Executive Engineer (Ele),Yelahanka Zone		
	a) Asst.Eng/Jr.Engineer	Mr.K.N.Babu Reddy (Incharge AEE)		
	b) Executive Engineer	Mr.Rajendra Naik. (EE)		

Sanctioned Estimated Amount	Amount Claims as per actually vide as per Bills	DIFFERENCE		Remarks
		EXCESS	SAVINGS	
5,00,000/-	4,95,000/-	-/-	5,000/-	

Certified that the above has been completed within the stipulated time noted in the work order.

1. Certified that the above has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.


Assistant Engineer (Ele)
Yelahanka Zone, BBMP


Assistant Executive Engineer (Ele)
Yelahanka Zone, BBMP



Executive Engineer (Ele)
Yelahanka Zone, BBMP

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾ ನಗರ ಪಾಲಿಕೆ
ಯಲಹಂಕ ವಲಯ ಕಛೇರಿ
ಬೆಂಗಳೂರು-560 092

ಚೆಕ್ ಲಿಸ್ಟ್

1)	ಕಾಮಗಾರಿಯ ಹೆಸರು	Consultancy Service for Project Management Consultancy for the work of Providing Energy Efficient street lights, Real time Street Light Control switches, Control Wires, poles, ABC cable and other accessories in Ward No 03 & 02
2)	ಅಂದಾಜು ಮೊತ್ತ	Rs.5,00,000/-
3)	ಕಾಮಗಾರಿ ಆಯವ್ಯಯದಲ್ಲಿ ಸೇರ್ಪಡೆಯಾಗಿದೆಯೇ	ಹೌದು
4)	ಆಡಳಿತಾತ್ಮಕ ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ	-
5)	ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಸಂಖ್ಯೆ	-
6)	ಈ ಕಾಮಗಾರಿಯು ಈ ಹಿಂದಿನ ಕೌನ್ಸಿಲ್ ಅನುಮೋದನೆ ಗೊಂಡಿರುವ ದೃಢೀಕರಣ ಪತ್ರದ ಸಕಲು.	-
7)	ಕಾಮಗಾರಿಯು ಕರ್ನಾಟಕ ಪಾರದರ್ಶಕ ನಿಯಮ 2000 ಹಾಗೂ ಸಂಬಂಧಿಸಿದ ಆದೇಶ ಮತ್ತು ಸುತ್ತೋಲೆಯಂತೆ ನಿರ್ವಹಿಸಲಾಗಿದೆಯೇ	ಹೌದು
8)	ಕಾಮಗಾರಿಯನ್ನು ಕಾರ್ಯಗತ ಮಾಡಿರುವ ವಿಧಾನ	e-Procurement
9)	ಗುತ್ತಿಗೆದಾರರ ಹೆಸರು	M/s Silicon Consulting Engineers
10)	ಕಾಮಗಾರಿಯ ಬಿಲ್ಲಿನ ಮೊತ್ತ ತಾಂತ್ರಿಕ ಮಂಜೂರಾತಿ ಹಾಗೂ ಆಡಳಿತಾತ್ಮಕ ಮಂಜೂರಾತಿ ಮೊತ್ತದ ಮಿತಿಯಲ್ಲಿ ಇದೆಯೇ	ಹೌದು


ಸಹಾಯಕ/ಕರಿಯ ಅಭಿಯಂತರರು


ಸಹಾಯಕ/ಕರಿಯ ಅಭಿಯಂತರರು
ಕಛೇರಿಯ ಪರಿಶೀಲನೆ BBMP, Bangalore

ಕಾಮಗಾರಿಯ 1ನೇ ಅಂತಿಮ ಬಿಲ್ಲನ್ನು ಪರಿಶೀಲಿಸಿರುತ್ತ ಇದರ ಮೊತ್ತ ರೂ.4,95,000/- ಗಳು
ಗುತ್ತಿಗೆದಾರರಾದ M/s Silicon Consulting Engineers ರವರಿಗೆ ಪಾವತಿ ಮಾಡಲು ಲೆಕ್ಕ ಶಾಖೆಗೆ
ಕಡತವನ್ನು ರವಾನಿಸಿದೆ.


ಕಾರ್ಯದರ್ಶಿ ಅಭಿಯಂತರರು
ವಿದ್ಯುತ್ ವಿಭಾಗ, ಯಲಹಂಕ ವಲಯ
ಬೃ.ಬೆಂ.ಮ.ಪಾ. ಬೆಂಗಳೂರು-92